भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED 16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001 16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001.

दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE 2024

क.सं./ S. No. No. No. Pind. (ariar/be) अनुमालित (ariar) (B. S. No.) (ariar) (B. S. No.) (below Sch. Of rates applicable समझौता समझौता (ariar) (B. S. No.) (below Sch. Of rates applicable समझौता (ariar) (B. S. No.) (below Sch. Of rates applicable समझौता (ariar) (B. S. No.) (below Sch. Of rates applicable 4 5 6 7 8 9 9 10 11 12 10 11 12 1 2 3 4 5 6 7 8 9 9 10 11 12 11 12 1 Replacement of repairing of repairing of repairing of record room at IGM Mumbai 22.49 20.84 Lacs 11.71 10.60 Laks 11.71 10.60 Laks 1 Laks 21.03.2024 21.03.2		ST	ATEMENT	SHOWIN	IG THE QUAF	RTERLY PROGRE	SS OF ORI	GINAL WORKS	FOR QUARTER	ENDING JUI	NE, 2024	
S. No. works & location of repairing of compound wall, watch towers at IGM Mumbai 2 Renovation of record room at IGM Mumbai 3 Onduvilla Corrugated Tiles at IGM Mumbai 5 Very Note of Teal of Teal (Apreement of record room at IGM Mumbai) 5 Very Note of Teal (Apreement of record room at IGM Mumbai) 5 Very Note of Teal (Apreement of record room at IGM Mumbai) 5 Very Note of Teal (Apreement of record room at IGM Mumbai) 6 Very Note of Teal (Apreement of record room at IGM Mumbai) 7 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Teal (Apreement of record room at IGM Mumbai) 8 Very Note of Completion (Completion) 9 Very Note of Completion (Completion) 10 Very Note of Completion (Completion) 11 Very Note of Completion (Completion) 12 Very Note of Completion (Completion) 13 Very Note of Completion (Completion) 14 Very Note of Completion (Completion) 15 Very Note of Completion (Completion) 16 Very Note of Completion (Completion) 16 Very Note of Completion (Completion) 18 Very Note of Completion (Completion) 19 Very No			(श्रेणी	I: सिविल	कार्य (रु 5 करो	ड़ तथा उससे ज्यादा	/CATEGO	RY-I : CIVIL W		er and above	1	
works & location t. Cost Cost Tend. t. Cost Tend. t			अनुमानित	5-1					and the second s		ई.एस.सी. का	टिप्पणी/
1 2 3 4 5 6 7 8 9 10 11 12	S. No.				1		Agency	तिथि/ Date	की तिथि/	प्रगति %/	नाम पते सहित	Remarks
1 2 3 4 5 6 7 8 9 10 11 12		works & location			1000 1000 000 1000	nt No.		of commen-	Date of	Phy.	Name E-in-C	
1 2 3 4 5 6 7 8 9 10 11 12			t. Cost	Cost	2 200			cement	Completion	Progre-ss	with address	
Table Tabl										in %		
Table					OF DESCRIPTION OF THE							
1 2 3 4 5 6 7 8 9 10 11 12									×			
1 2 3 4 5 6 7 8 9 10 11 12												
Replacement of repairing of compound wall, watch towers at IGM Mumbai Rs. 11.71 Lacs					аррисавіе							
repairing of compound wall, watch towers at IGM Mumbai Rs. 11.71 Lakhs Onduvilla Corrugated Tiles at IGM Mumbai Repairing of compound wall, watch towers at IGM Mumbai Onduvilla Corrugated Tiles at IGM Mumbai Rs. 19.49 Lacs Onduvilla Corrugated Tiles at IGM Mumbai Ondumbai Ondumba	1	2	3	4	5	6	7	8	9	10	11	12
compound wall, watch towers at IGM Mumbai 2 Renovation of record room at IGM Mumbai 3 Onduvilla Corrugated Tiles at IGM Mumbai 4 Lacs Lacs Lacs 16.02.2024 4590010105 dated 21.03.2024 Waterpr oofing & Repairs 3 Onduvilla Corrugated Tiles at IGM Mumbai 119.49 Lacs Lacs Lacs 16.02.2024 4590010105 dated 21.03.2024 Waterpr oofing & Repairs W/s Vikas Constru 04.06.2024 O4.06.2024 O4.10.2024 Nil Shri Prabhakar Chaudhary, DGM (TO) Shri Prabhakar Chaudhary, DGM (TO)	1	Replacement of	Rs.	Rs.	NA	4590010069	M/s	20.02.2024	18.05.2024	90.00%	Shri	
compound wall, watch towers at IGM Mumbai 2 Renovation of record room at IGM Mumbai 3 Onduvilla Corrugated Tiles at IGM Mumbai Lacs Lacs Lacs 16.02.2024 d Electric Co. 16.02.2024 d Electric Co. M/s Rocks Water proofing & Repairs 3 Onduvilla Corrugated Tiles at IGM Mumbai 119.49 Lacs Lacs 14.20% John Miss Constru 4590010154 John Miss Constru 4590010154 John Miss Constru 4590010154 John Miss Constru 4590010154 John Miss Constru At Spoil 154.00% At Spoil 154.		repairing of	22.49	20.84		dated	Diamon				Prabhakar	
watch towers at IGM Mumbai Removation of record room at IGM Mumbai Res. 11.71 Lakhs Onduvilla Corrugated Tiles at IGM Mumbai Electric Co. NA 4590010105 M/s Rocks Waterproofing & Rocks Waterproofing & Repairs A590010105 M/s Rocks Waterproofing & Rocks Waterproofing & Rocks Waterproofing & Repairs Onduvilla Corrugated Tiles at IGM Mumbai NA 4590010105 M/s Rocks Waterproofing & Rocks Waterproofing & Rocks Waterproofing & Repairs Onduvilla Corrugated Tiles at IGM Mumbai NA 4590010105 M/s Rocks Waterproofing & Rocks W		compound wall,	Lacs	Lacs		16.02.2024	d				i i	
IGM Mumbai Rs. Rs. NA 4590010105 M/s Rocks Roc		watch towers at					Electric					
2 Renovation of record room at IGM Mumbai Rs. 11.71 Lakhs Lakhs Lakhs Lakhs Rs. 10.60 Lakhs Lakhs Lakhs Lacs		IGM Mumbai									(1 0)	
Tecord room at II.71 I0.60 Lakhs IGM Mumbai II.71 Lakhs IGM Mumbai II.71 I0.60 Lakhs IGM Mumbai II.71 I0.60 Lakhs II.71 I0.60 I0.6		7										
Tecord room at II.71 I0.60 Lakhs IGM Mumbai II.71 Lakhs IGM Mumbai II.71 I0.60 Lakhs IGM Mumbai II.71 I0.60 Lakhs II.71 I0.60 I0.6												
Tecord room at II.71 I0.60 Lakhs IGM Mumbai II.71 Lakhs IGM Mumbai II.71 I0.60 Lakhs IGM Mumbai II.71 I0.60 Lakhs II.71 I0.60 I0.6												
IGM Mumbai	2	STATE OF STA	Rs.	Rs.	NA	4590010105	M/s	21.03.2024	26.05.2024	100%	Shri	
3 Onduvilla 119.49 119.25 14.20% 4590010154 M/s O4.06.2024 O4.10.2024 Nil Shri Prabhakar Chaudhary, Chaudhary			11.71	10.60		dated	Rocks				Prabhakar	
3 Onduvilla 119.49 119.25 14.20% 4590010154 M/s O4.06.2024 O4.10.2024 Nil Shri Prabhakar Chaudhary, Chaudhary		IGM Mumbai	Lakhs	Lakhs		21.03.2024	Waterpr				Chaudhary,	
3 Onduvilla 119.49 119.25 14.20% 4590010154 M/s O4.06.2024 O4.10.2024 Nil Shri Prabhakar Corrugated Tiles Lacs Lacs Lacs O4.06.2024 Constru Chaudhary, Chaudhary							oofing				DGM (TO)	
3 Onduvilla Corrugated Tiles at IGM Mumbai						_	&				, ,	
Corrugated Tiles Lacs Lacs lower dated Vikas Constru Prabhakar Chaudhary,							Repairs	_				
at IGM Mumbai 04.06.2024 Constru Chaudhary,	3	Onduvilla	119.49	119.25	14.20%	4590010154	M/s	04.06.2024	04.10.2024	Nil	Shri	
at IGM Mumbai 04.06.2024 Constru Chaudhary,		Corrugated Tiles	Lacs	Lacs	lower	dated	Vikas				Prabhakar	
		at IGM Mumbai				04.06.2024	Constru				107 10000000000000000000000000000000000	
							ction				DGM (TO)	



4	Construction of	Rs.	Rs.	21% below	LOI No.	M/s	10.05.2024	10.10.2024	5%	Sh. Hitesh	
	new store	245	193		IGMN/CPP/P	Rahul				Tanwar, M	
	building at IGM	Lacs	Lacs		UR/STORE/2					(TO)	
	Noida				755/2024	Meerut				(10)	
					dated		1				
					10.05.2024						
5	Comprehensive	Rs.	Rs.	0%	4580001805	CPWD	01.07.2023	30.06.2024	33%	JGM (TO)-	33.33%
	Maintenance of	558	558		4				0070	Civil	33.3370
	residential and	Lacs	Lacs							Civii	
	non residential										
	buildings at										
	Bank Note Press										
	Dewas for a										
	period of one										
	year 2023-24										
_											

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

अप मुख्य सतकेता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED 16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001. **दिसम्बर**, 2023 **माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण** STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी I: टर्नकी कार्य अनुबंध (रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I: TURNKEY WORKS CONTRACT (Rs 5.00cr and above)

क्र	कार्यों एवं स्थान के	अनुमानित	निविदा	अनुसुची	. समझौता	एजेंसी/ Agency	कार्य प्रारंभ की	कार्य समाप्ति की	वास्तविक		टिप्पणी/Rem
सं.		लागत/Est		का मोल	संख्या/Agreement		तिथि/ Date	तिथि/ Date of	प्रगति	पते सहित Name E-	arks
S	works &	. Cost	Tend.	% ज्यादा	No.		of commen-	Completion	%/	in-C with address	
No	. location		Cost	या कम/			cement		Phy.		
				%					Progre-		
				above					ss in %		
				/below		1					
				Sch. Of							
				rates					et .		
				applica					21		
				ble							
										8	
			9								
1	0	•	4	_					10	4.4	
1	2	3	4	5	6	7	8	9	10	11	12
1	Design, supply,	Rs. 3540	Rs. 2749	22.33%	LOI No.	M/s Confident	22.02.19	Extend with		Sanjeev Kumar	12
1									55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply,	Rs. 3540	Rs. 2749	22.33%	LOI No.	M/s Confident Engineering India Pvt Ltd,		Extend with	55.00%	Sanjeev Kumar	12
1	Design, supply, construction,	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366	M/s Confident Engineering		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation &	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation & maintenance	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of 1500 KLD Zero	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of 1500 KLD Zero Liquid	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of 1500 KLD Zero Liquid Discharge (ZLD)	Rs. 3540	Rs. 2749	22.33%	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379	M/s Confident Engineering India Pvt Ltd,		Extend with LD upto	55.00%	Sanjeev Kumar Gautam,	12





		,				•					
2	Procurement & Installation of the LPG Gas Bank Facility on BOT Basis at SPM and supply of 26,812.50 MT Industrial LPG to boiler house to generate stream at SPM, Narmadapuram	Lacs (for	Rs. 15012.18 Lacs (Rs. 54989.48 per MT with GST 18% for 10 years)	23.41% lower	4500018733 dated 08.02.2021	M/s Hindustan Petroleum Corporation Ltd., Indore	29.01.2021	26.01.2031	36%	Shri Mohit Ram Korram, DGM(TO), SPMN	
3	S.I.T.C. & T. of State-of-the-art fully automatic & integrated e-Passport (e-MRTD) Booklet Manufacturing System, capable to manufacture e-Passport (e-MRTD) Booklets as per ICAO Standard Doc,9303 of e-MRTD, Qty:01 No. for ISP, Nashik	Cr.	Rs.54.28C r.	(-)14.55%	PO No. 4550001179 dt.09.01.2023 [Contract No.SY- 15- 13(261)/2019/1 dt.08.02.2023]	M/s.UNO Seisakusho Co. Ltd., Japan	09.01.2023	23.01.2024	50%	CGM	-
4	Design, Installation & Commissioning of six color reel fed wet & dry offset Printing Machine with post print facility on turnkey basis at IGM Noida	Rs. 1516 Lacs	Rs. 1516 Lacs	0.00%	NM/220/II/541(III) /2021-Pur/684 dated 17.10.2022	M/s Rotoffset Corporation Haryana	17.10.2022	Extended till 16.04.2024 from 16.02.2024	0%	Sh. Ravinder Singh (JGM-TO)	Revised PDI call received from 22.04.2024- 28

.

3



5	Electrical site preparation work for 03 nos. of New Dry Offset Machine on Turnkey Basis by CNP Nashik	Rs. 116 Lacs	Rs. 127 Lacs	9.46%	PO No. 4520002201 Dated 11.08.2023	M/s Spectra Engineering System Nashik	11.08.2023	Supply of material upto 12.10.2023 and installation upto 12.08.2024	100%	JGM (TO)	Completed
6	SITCs of 281 CCTV & o6 nos. ANPR camera on turnkey basis at BNP, Dewas	Rs. 1112 lacs	Rs. 760 lacs	31.65% lower	4520002193	M/s Koraj Techniques, Bhopal	01.08.2023	15.01.2024	90%		nil payment done.

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

उप मुख्य सतकता अधिकारी भा.प्र.मु.मु.नि.नि.लि.



भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED 16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

 $16^{
m th}$ Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024 [श्रेणी I: अंडार एवं क्रय कार्य (रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I: STORES & PURCHASE (Rs 5.00cr and above)

	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निवेदा लागत/ Tend. Cost	अनुसुची का मोल %	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	URCHASE (Rs 5.00cr and above) कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E- in-C with address	टिप्पणी/Remarks
1	Procurement of Multi-	Rs. 600 Lacs	Rs. 423.24 Lacs(On FOB basis) total estimated expenditure will be Rs 557.92 Lacs	below	6 450000951 Dt 31.01.2019	7 M/s ITW Morlock GmbH	8 Jan-19	9 27.07.2024	FAC has been issued by IGMK & IGMM	Shri Nayan Sarkar DGM (TO)/ CPSO	The machine is under warranty period.
2	Supply of CWBN Paper (NPBT) for FY 2023-24 by BNP, Dewas	Rs. 23766 Lacs	Rs. 23766 Lacs	0.00%		Security Paper Mill, Narmadapuram		31.12.2023	80.00%	CGM, BNP- Dewas	80% Payment released
3		Rs. 1083 Lacs	Rs. 749.30 Lacs	(-) 30.81%		M/S Raj Machinery Industries, Indore	02.02.2022	30.04.2024 (Probable date of completion)	90.00%	CGM, BNP	Nil payment done.
	inspection & supply of	Rs. 2397.22 Lacs	Rs. 2397.22 Lacs	0.00%		M/s Integral Coach Factory, Chennai	1	Delivery will start from August 2024	0.00%	CGM, BNPD	100% advance payment made.
5	SITC of Air Cooled Chillers 20 TR at BNP Dewas	Rs. 87.32 Lacs	Rs. 95.70 Lacs	8.75% higher		M/s Jindal Global Industry, Delhi	09.02.2024	05.08.2024	0.00%	CGM, BNPD	Nil payment done.





(C 1 COMPN D	D 11000	D 11000	T 0.000/	15000000	Tarrier a	T	1			
6	Supply of CWBN Paper (NPBT) at BNP Dewas	Rs. 11982 Lacs	Rs. 11982 Lacs	0.00%	4500022768	M/s Bank Note Paper Mill Mysuru	29.03.2024	31.07.2024	30.00%	CGM, BNPD	Nil payment done.
7	Procurement of 15-Million ICAO Compliant Electronic Contactless Inlays along with its Operating System in 2 ups required for manufacture of Indian e-passport by ISP, Nashik	Rs. 34000 Lacs	The FOB Cost is USD 27540000 and the approx. FOR ISP- nashik cost will be Rs. 24661 Lacs	(-)27.5%	PO No. 450001163 dated 06.08.2022	M/s IRIS Corporation Berhad, Malaysia	06.08.2022	25.02.2024	22.26%	CGM	
8	Procurement of 7.5 - Million ICAO Compliant Electronic Contactless Inlays along with its Operating System in 2	Rs. 17000 Lacs	(i) Rs. 8631.52 Lacs	(-)27.5%	(i) PO No. 4500020595 dated 06.08.2022 (Qty Awarded: 5.25 Million)	M/s Colorplast Systems Pvt. Ltd., Noida	06.08.2022	27.11.2023	25.90%	CGM	The total tendered qty. is divided among two firms in 70:30.
	ups required for manufacture of Indian e-passport by ISP,		(ii) Rs. 3699.22 Lacs		(ii) PO No. 4500020597 dated 06.08.2022 (Qty. awarded: 5.25 Million)	M/s ID Smart Cards Creations Pvt. Ltd., Bangalore	06.08.2022	29.08.2023	22.22%	CGM	
9	Procurement of Heat Activated Ultra Violet Film quantity 36,00,000 sheet through Development tender by ISP Nashik	Rs. 672 Lacs	Rs. 520 Lacs	-22.66%	PO No. 4500022071 Dated 16.09.2023	M/s R.T. Print Technology Mumbai	29.07.2023	16.03.2024	1.50%	CGM	
	Procurement of Cylinder Mould Multi Tonal Watermarked High Rag Content Specially sized paper in Reel in reel width of 41 cms 100 GSM Qty 720MT (after exercising option clause total qty 900 MT) by ISP Nashik	Rs. 3335 Lacs (For 900MT on FOR ISP- Nashik basis)	Rs. 2394 Lacs (For 630MT on FOR ISP- Nashik basis)	(On	PO No. 4550001226 Dated 13.09.2023 (for 630 MT)	M/s PT Pura Barutama Indonesia	13.09.2023	16.06.2025	68.34%	CGM	630MT (i.e. 70% of total qty 900MT) is awarded to M/s PT Pura Barutama, Indonesia.






11	Procurement of cotton fabric based passport cover material size: 875,00,000 sheets at ISP Nashik	Rs.15.96 lacs	Rs.14.97lacs	(-)6.14%	PO No. 4500022233 dated 03.11.2023 PO No. 4500022234	M/s.Teknxt International, Nashik M/s.Govindam	06.10.2023	11.09.2024	65.25%	CGM	ISP has exercised the option clause in the PO 4500022233 dated 03.11.2023
	ISP Nasnik				dated 03.11.2023	Textile Company, Aimer	00.10.2023	11.09.2021	20.0970	Cam	for the quantity 1,75,000 sheets.
12	Procurement of Heat Activated Ultra Violet Film through Single Tender Enquiry at ISP Nashik	Rs.1495 Lacs	Rs.1495 Lacs	0.00%	PO No. 4580001743 dated 21.11.23	M/s.Advance Print Technologies, Dadra Nagar Haveli	15.12.2023	15.05.2024	100.00%	CGM	
13	Procurement of Maplitho Paper with Hot Melt Adhesive (Pressure Sensitive) coated and backed with silicone coated glassine release paper in reel with reel width of 44 cm, 155GSM, qty. 600MMT (+/-5%) and reel width of 50.5cm, 155GSM, qty-200MT (+/-5%) by ISP, Nashik	Rs.22.48 Lacs	Rs.20.39 Lacs (i.Rs.15.29 Lacs + Rs.5.09 Lacs)	(-)9.29%	GeM Contract No. GEMC-511687734915098 dated 03.11.23 for procurement of Maplitho Paper with Hot Melt Adhesive (Pressure Sensitive) coated and backed with silicone coated glassine release paper in reel with reel width of 44cm, 155 GSM, qty 450 MT (+/-5%) and reel width of 50.5 cm, 155 GSM, qty-150 MT (+/-5%) PO No. 4500022286 dated 05.12.23		03.11.2023	16.04.2024	100.00%	CGM	
					GeM Contract No. GEMC-511687753198707 dated 03.11.23 for procurement of Maplitho Paper with Hot Melt Adhesive (Pressure Sensitive) coated and backed with silicone coated glassine release paper in reel with reel width of 44cm, 155 GSM, qty 450 MT (+/-5%) and reel width of 50.5 cm, 155 GSM, qty-150 MT (+/-5%) PO No. 4500022299 dated 05.12.23	M/s.Infinity Security Papers Limited	03.11.2023	16.04.2024	66.00%	CGM	
											155

14	94,00,000 sheets of Heat Activated Ultra Violet (HAUV) film with dimensions of 266mmX192mm by ISP Nashik	Rs. 1757 Lacs	Rs. 1757 Lacs	0.00%	PO No. 4500023022 dated 13.06.2024	M/s Advance Print Technologies Dadra Nagar Haveli	10.06.2024	10.11.2024	15.00%	CGM	The total tendered quantity is devided among two firms in 70:30
					PO No. 4500023023 dated 13.06.2024	M/s R.T. Print Technology Mumbai	10.06.2024	10.11.2024	0.00%		
15	Sensitised Dandy Roll All Over Ashoka Pillar Watermarked Gummed and Supercalendered Paper Qty: 300 MT (+/- 5%) by ISP Nashik	Rs. 1256 Lacs	Rs. 1589 Lacs	26.47%	PO No. 4550001262 dated 07.05.2024	M/s PT Pura Barutama Indonesia	07.05.2024	21.08.2024	60.00%	CGM	
16	Cotton Comber at SPM Narmadapuram	Rs. 3546 lacs	Rs. 3464 lacs	2.32% lower	4500022467 dated 15.01.2024 (975 MT)	M/s Siddharth Mandideep	29.12.2023	26.04.2024	100.00%	JGM (P), Sh. Akhilesh Gupta	
					4500022540 dated 31.01.2024 (802 MT)	M/s Tamku Industries Coimbatore	29.12.2023	26.04.2024	100.00%		
					4500022625 dated 14.02.2024 (606 MT)	M/s Mahaveer Enterprises Indore	29.12.2023	26.04.2024	100.00%		
					4500022558 dated 05.02.2024 (217 MT)	M/s Akshat sotspin Pvt. Ltd. Howrah	29.12.2023	26.04.2024	100.00%		
17	2 mm Colour Shift Security Thread at SPM Narmadapuram	Rs 3881 lacs	Rs 3560 lacs		4500022651 dated 27.02.2024	M/s Security Products Pvt. Ltd., Solan (85,800 KM)	27.02.2024	05.01.2025	54.00%	JGM (P), Sh. Akhilesh Gupta	
				5.84% Higher	4500022653 dated 27.02.2024	M/s aristocraft International Pvt. Ltd. New Delhi	27.02.2024	05.01.2025	53.00%		

.






18	NJSP Security Thread by SPM, Narmadapuram	Rs 639.47 lacs	Rs 567.84 lacs	11.11% lower	4500019641 dated 22.11.2021	M/s Security Products Pvt. Ltd., Solan (For 7800KG)	20.10.2021	Extended DP under option clause upto 31.12.2024	79.00%	JGM (P), Sh. Akhilesh Gupta	
19	Bleached Cotton Linter Pulp in flocks form by SPM, Narmadapuram	Rs. 1142.40 lacs	Rs. 1108.80 Lacs	2.94% lower	4500020065 dated 11.03.2022	M/s Unity pulp and papers, Itarsi	25.02.2022	Extended DP with LD upto 19.12.2023	60.00%	JGM (P), Sh. Akhilesh Gupta	Showcause notice has been issued to the firm and Security Deposit of the firm has been forfeited.
20	Bleached Cotton Linter Pulp in Sheet Form (BCLP-SF) by SPM, Narmadapuram	Rs. 1630.72 Lacs	Rs. 1700.16 Lacs	39.01% higher	4500021291 dated 29.03.2023	M/s Vikarabad Pulp and Papers Mill Pvt Ltd., Hyderabad (Rs. 1190.11 Lacs) - 105 MT under option clause	07.03.2023	Extended under option clause 23.04.2024	100.00%	JGM (P), Sh. Akhilesh Gupta	
					NAC No. GeM/2022/B/2644 492/1665, dated 07.03.2023	M/s Unity pulp and papers, Itarsi (Rs. 510.04 Lacs)- 45 MT under option clause	07.03.2023	Extended under option clause 23.04.2024	100.00%	JGM (P), Sh. Akhilesh Gupta	
21	Rapid 4MM Security Thread (NRB) by SPM , Narmadapuram	Rs. 3764.21 Lacs	Rs. 3764.21 Lacs	Nil	4570001946, dated 17.02.2023	M/s Crane Currency, Malta	31.01.2023	31.12.2024	61.00%	JGM (P), Sh. Akhilesh Gupta	
22	Colour Shift Security Thread 3mm by SPM , Narmadapuram	Rs. 10513.80 Lacs	Rs. 4276.88 Lacs	1.69% .	NAC No. 3MM/CS- ST/NAC/2023- 24/58 dated 07.04.2023 (PO 4500021384 dated 28.04.2023)	M/s Security Products Pvt. Ltd., Solan (for supply 120,000 KM) - 30000 KM under option clause	07.04.2023	Extended under option clause 31.10.2024	100.00%	JGM (P), Sh. Akhilesh Gupta	
			Rs. 6415.32 Lacs		The same of the sa	M/s Aristocraft International Pvt. Ltd., New Delhi (for supply of 180,000 KM)- 45000 KM under option clause	07.04.2023	Extended under option clause 31.10.2024	89.00%	JGM (P), Sh. Akhilesh Gupta	

m, 07.74

0

.

23	Poly Amide Resin (PAR) by SPM, Narmadapuram	Rs. 1033 Lacs	Rs. 890 Lacs	15.95% lower	PO No. 4500020748 dated 17.10.2022	M/s Product Promoters, Mysuru	29.08.2022	10.03.2024	100.00%	JGM (P), Sh. Akhilesh Gupta	Detail was mistakenly missed in previous quarterly progress report.
24	Bleached Cotton Linter Pulp in Sheet Form (BCLP-SF) by SPM, Narmadapuram	Rs.33.52 Lacs (1050 MT)	Rs.38.53 Lacs	14.82% Higher	4500021926 dated 21.08.2023 (315 MT)	M/s.Unity Pulp and Paper Pvt. Ltd., Itarsi	18.07.2023	12.07.2024	94.00%	JGM (P), Sh. Akhilesh Gupta	
					4500022178 dated 20.10.2023 (735 MT)	M/s.Sriman Chemicals Pvt. Ltd., Hvderabad	18.07.2023	12.07.2024	85.00%		
25	Cotton Comber at SPM Narmadapuram	Rs. 3331 Lacs	Rs. 3331 Lacs	0.00%	4500023016 dated 13.06.2024 (500 MT)	M/s Siddharth	22.05.2024	19.09.2024	42.00%	JGM (P), Sh. Akhilesh	
					4500023025 dated 14.06.22024 (250 MT)	M/s Akshat sotspin Pvt. Ltd. Howrah	22.05.2024	19.09.2024	25.00%	Gupta	
					4500023033 dated 18.06.2024	M/s Tamku Industries Coimbatore	22.05.2024	19.09.2024	31.00%		
26	Bleached Cotton Linter Pulp in Sheet Form (BCLP-SF) by SPM, Narmadapuram	Rs. 2266 Lacs	Rs. 2338 Lacs	3.16%	4500022958 dated 30.05.2024 (240 MT)		15.05.2024	10.05.2025	0.00%		
					4500023008 dated 11.06.2024 (560 MT)	M/a Vikarabad Pulp & Paper Mills Pvt. Ltd. Hyderabad	15.05.2024	10.05.2025	2.00%		
	Tender No. 6000014274/BNP/P/P TG/SNIM & ACS/2019/ICB dated 30.12.2019 for Design, Manufacturing, Testing, Supply, Installation, Commissioning, Training and Performance testing of Single Note Inspection Machine and	Lacs	Rs. 2685 lacs	(-) 27.8%	Contract No. 03 dated 18.10.2021	M/s Cash Processing Solutions Limited, UK	From the date of opening of LC - 13.12.2021	The machine to CNP Nashik for PDI within three weeks from the date of issue of LC. The machine is to be shipped up to Post Shipment on FOB basis within 7 weeks after PDI. Installation and commissioning should be started within 30 days from the receipt of the machine at CNP and Complete installation testing and commissioning and FAT to be carried out within 20 weeks from the date of receipt of machine at	0%	AGM	
	Automatic Cutting System - 04 nos (two each for CNP & BNP) by CNP, Nashik		Rs. 1764 lacs		Contract No. 04 dated 18.10.2021	M/s Uno Seisakusho Co. Ltd., Japan	From the date of opening of LC - 18.12.2021	CNP	90%		Training and PDI completed for CNP on 14.11.2022 to 18.11.2022. Machine received on 10.03.2023. FAT completed from 07.06.2023 - 23.06.2023.



28	Design, manufacturing, testing, supply, installati on and commissioning of 5 nos. of sheet fed multi colour offset printing machine capable to print minimum 4 colours on the front, 4 colour on the back simultaneously on same sheet for CNP Nashik.	Rs. 27371 Lacs	Rs. 20592.4 Lacs	(-)24.8%	Contract No. 01/offset/2022-23 dated 01.04.2022	M/s KOENIG & BAUER BANKNOTE SOLUTIONS SA, Switzerland	From the date of opening of LC - 01.06.2022	The SELLER shall be required to offer the machiner for Pre Dispatch Inspection as per the schdule given below from the date of issue of Letter of Credit. For Currency Note Press, Nashik 1st MACHINE within 42 weeks, 2nd MACHINE within 48 weeks, 3rd MACHINE within 54 weeks. For Bank Note Press Dewas 4th Machine within 60 weeks. For ISP Nashik 5th Machine within 60 weeks. The machine has to be shipped up to port of shipment on FOB Basis within 7 weeks after PDI. Installation , testing and commissionining activities to be started within 30 days from the date of receipt of information of receipt of machine at respective stores. The entire machine should be installed, tested, commissioned and final acceptance test to be carried out within 60 weeks from the date of receipt of machine at the respective sites.	75%	AGM	1st machine has been installed and commissioned and FAT has been completed. 2nd machine has been installed and commissioned in ISP Unit and FAT has been completed. 3rd machine has arrived at CNP and installation has been completed as on 23.02.2024. FAT completed as on 05.06.2024. 4th machine has arrived at BNP and installation, Commissioning and FAT completed. 5th machine received at CNP and installation has been completed as on 23.03.2024 and FAT completed as on 23.03.2024 and FAT completed on 11.06.2024.
29	Design, manufacturing, testing,supply,installati on and commissioning, Training and Performance Testing of 03 Nos. of Numbering Machines for CNP Nashik on replacement basis (Phase -1).	Rs. 15000 Lacs	Rs. 13169 Lacs	12.00%	Contract No. 01/Numbering/202 3-24 Dated 03.07.2023		From the date of opening of LC 18.08.2023	The seller shall be required to offer the machiner for Pre Dispatch Inspection as per the schdule given below from the date of issue of Letter of Credit. 1. First Machine within 32 weeks. 2. Second machine within 38 weeks. 3. Third machine within 44 weeks. The machine to be shiped up to port of shipment on FOB basis within 7 weeks after pre dispatch Inspection. Installation & Comissioning to be started within 30 days from the date of receipt of machine at CNP Nashik. Complete Installation, testing and commissioning and final acceptance test to be caried out within 16 weeks from the date of receipt of the machine at CNP Nashik. The stores will have to be supplied as specified in the agreement from the date of issue of LC. The seller shall deliver the stores ordered on FOB port of shipment basis. Note: The seller has to offer the dates of Pre-Dispatch Inspection scheduled at least 3 months in advance.	40%	AGM	The firm has scheduled the PDI and training for all the three machine as follows: 1st training - 05.02.24 to 23.02.24 and PDI - 19.02.24 to 23.02.24 (PDI and training of first machine is completed). 2nd Machine Training - 08.04.24 to 26.04.24 and PDI - 21.04.24 to 26.04.24. 3rd Machine Training - 27.05.24 to 14.06.24 and PDI - 10.06.24 to 16.06.24. All the PDI has been completed. 1st Numbering machine arrived at CNP on 08.06.2024. 2nd machine to be shipped on 04.07.2024.






30	Design, manufacturing, testing, supply, installati on and commissioning, of sheet fed 5 colour (minimum) Intaglio Indirect Inking Machine for Bank Note Printing at speed of 10000 sheets per hourlino. for CNP Nashik.	Rs. 6300 Lacs	Rs. 5714 Lacs	9.30%	Contract No. 02/Intaglio/2023- 24 Dated 03.07.2023	M/s Komori Corporation Japan	From the date of opening of LC 21.08.2023	The seller shall be required to offer the machines for Pre-Dispatch Inspection within 32 weeks from the date of issue of LC. The machine must be dispatched within 9 weeks from the date of completion of Pre-dispatch Inspection. If the delivery of any minor part is delayed, but commissioning of the machine is not affected and is completed in due time, the date shall be considered as delivered in due time. Installation, commissioning to be started within 30 days from the date od receipt of machine at stores of CNP Nashik. Entire machine should be installed, commissioned and FAT to be carried out within 16 weeks from the date of receipt of machine at stores of CNP Nashik. The stores will have to be supplied as specified in the agreement from the date of issue of LOC. The seller shall deliver the stores ordered on FOB port of shipment basis. Note: The seller has to offer the dates of pre-dispatch inspection scheduled at least 3 months in advance.	10%	AGM	The firm has scheduled the PDI and training for the Intaglio machine is as follows: Training - 26.02.24 to 15.03.24 and PDI - 11.03.24 to 15.03.24. PDI and training has been completed. Machine to be shipped on 04.07.2024.
31	Tender no. 01/BNP/P/Banknote Fin. m/c. machine/2021-22/GT dated 31.03.2022 for Design, Manufacturing, Testing, Supply, Installation, Commissioning of Bank Note Finishing Machines for sheet cutting and packing Bank Notes in bundles forms with minimum speed of 450 bundles per hour (each bundle consisting of 1000 banknotes - 02 nos. for CNP and 1 no. for BNP by CNP Nashik.	Rs. 9900 Lacs	FOB Price in JPY 1002600000/-considering 1 INR = 0.6125 JPY (Rs. 61,40,92,500.0 0)	15.89% less	Contract no. 01/2023-24 dated 16.06.2023	M/s Uno Seisakusho Co. Ltd., Japan	From the date of opening of the LC - 25.08.2023	The seller shall be required to offer the machines for Pre-Dispatch Inspection as per the schedule given below from the date of issue of LOC. 1st machine within 32 weeks - CNP, 2nd machine within 38 weeks - CNP, 3rd machine within 44 weeks - BNP. The machine to be shipped upto Port of Shipment on FOB basis within 9 weeks from the date of completion of Pre-dispatch Inspection. Installation, Commissioning to be started within 30 days from the date of receipt of machine at CNP Nashik. Complete installation testing, commissioning and final acceptance test to be carried out within 16 weeks from the date of receipt of machine at CNP. The stores will have to be supplied as specified in the agreement from the date of issue of LOC. The seller shall deliver the store ordered on FOB port of shipment basis. Note: The seller has to offer the dates of Pre-Dispatch Inspection scheduled at least 3 months in advance.	75%	AGM	The firm has scheduled the PDI and training for both the Finishing for CNP is as follows: Training - 18.03.2024 to 05.04.2024 and PDI-01.04.2024 (PDI completed) 2 nos. of Finishing Machine received at CNP on 24.06.2024.





32	Supply, Installation, Testing, Commissioning and Training of 01 No. of Fully Automated Inline Integrated Contactless Smart Card Manufacturing Machine by SPP, Hyderabad.	Rs. 2689.45 Lacs	Rs. 2125.18 Lacs	(-) 20.98%	4550001203 dated 30.05.2023	M/s Melzer Maschinenbau GmbH, Germany	30.05.2023	01.08.2024	Nil	PO/SPP/ HYD	Machine reached SPP and installation is to be done.
33	Procurement of Maplitho with Hotmelt adhesive 50cm width. Qty: 665000 kgs (+/-5%) by SPP, Hyderabad	Lacs	Rs.1576.05 Lacs	(-)17.27%	GEMC- 511687761699108, 21.11.2023	M/s.Chemline India Ltd., Delhi	21.11.2023	30.11.2024	52.63%	PO/SPP/ HYD	Supply is in process
34	Procurement of Maplitho with Hotmelt adhesive 50cm width. Qty: 285000 kgs (+/- 5%) by SPP, Hyderabad	Rs.816.49 Lacs	Rs.675.45 Lacs	(-)17.27%	GEMC- 511687767273707, 21.11.2023	M/s.MLJ Industries Ltd., Delhi	21.11.2023	30.11.2024	52.68%	PO/SPP/ HYD	Supply is in process
35	Repeat order for procurement of 410 MPCS (3501.46 MT) of Rs. 20 bi metallic Coin Blanks by IGM, Noida	Rs. 28091 Lacs	Rs. 28938 Lacs	3.01% above	LOI No. NM/220/I/73 (Repeat Order)/2022- Pur(3C)/736 dated 04.11.2022 for Supply of 590.6250 MT	M/s Consolidated Coin Company, New Delhi	04.11.2022	31.01.2024	99.58%	Singh,	Delivery schedule for balance quantity i.e. 2468 MT will be communicated as per requirement.
36	Procurement of 915.75 MTs (225 MPcs) of Rs. 2/- FSS Coin Blanks at IGM Noida	Rs. 2106 Lacs	Rs. 2134 Lacs	1.33%	LOI No. NM/220/I/80/2024 -PUR/JSSL dated 05.04.2024	M/s Jindal Stainless Steelway Ltd. Gurgaon	09.04.2024	08.08.2024	21.84%	Shri Ravinder Singh, JGM (TO)	
37	Procurement of 1357 MTs (201.34 MPcs) of Rs. 5/- NBCBs at IGM Noida	Rs. 13049 Lacs	Rs. 12850 Lacs		LOI No. NM/220/I/76 (Vol I)/2024-PUR(JSL) dated 02.06.2024 for supply of 750 MTs LOI No. NM/220/I/76 (Vol I)/2024-PUR(3C) dated 02.06.2024 for supply of 607 MTs	M/s Jindal Stainless Steelway Ltd. Gurgaon M/s Consolidated Coin Company, Faridabad	20.06.2024	03.02.2025	60.30%	Shri Ravinder Singh, JGM (TO)	

.



38	Procurement of Re. 1 FSS Coin Blanks by IGM Mumbai	Rs. 1599 Lacs	Rs. 1616.17 Lacs	above			18.04.2024	30.04.2025	16%	Sh. Davinder Kumar, JGM (TO)	
39	Procurement of RM Gold 999 by IGM Mumbai	Lacs	Rs. 2824 Lacs		COSTAULTO TENOROGY TENNENCYO N.	PAMP India Pvt. Ltd.	30.04.2024	08.05.2024	100%	Sh. Manish Kumar, Manager (MKTG)	

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यो/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

उप मुख्य सतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मुल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी I: पी पी पी : सार्वजनिक सहकारिता (लागत/राजस्व मुलय) (रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I: PPP -PUBLIC PRIVATE

PARTNERSHIP (COST/REVENUE VALUES) (Rs 5.00cr and above)

क्र.सं./	कार्यों एवं स्थान के	अनुमानित	निविदा	अनुसुची	समझौता	एजेंसी/	कार्य	कार्य	वास्तवि	ई.एस.सी.	टिप्पणी/
S. No.	नाम/Name of	लागत/	लागत/	अनुसुची का मोल	संख्या/	Agency	प्रारंभ की	समाप्ति	क	का	Remarks
	works & location	Est.	Tend.	% ज्यादा	Agreeme		तिथि/	की	प्रगति	नाम पते	
		Cost	Cost	या कम/	nt No.		Date of	तिथि/	%/	सहित	
				%			comme	Date of	Phy.	Name	
				above			n-	Comple	Progre	E-in-C	
				/below Sch. Of			cement	tion	-ss in	with	
	a .			rates					%	address	
				applica							
				ble							
1	2	3	4	5	6	7	8	9	10	11	12
	1				NIII						

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है। $/\mathrm{All}$ the works/purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

भा.प्र.म्.म्.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi – 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी ।: माल/स्कैप/भूमि की ब्रिकी (रु. 5 करोड़ तथा उससे ज्यादा/CATEGORY-I : SALE OF GOODS /SCRAP/LAND (Rs. 5.00cr and above)

क्र.सं./ s.	कार्यों एवं स्थान के नाम/Name	अनुमानित	निविदा लागत/	अनुसुची का	समझौता	एजेंसी/ Agency	कार्य प्रारंभ की	कार्य समाप्ति की	वास्तविक	ई.एस.सी.	टिप्पणी/Remarks
No.	of works & location	लागत/Est. Cost	Tend. Cost	मोल % ज्यादा	संख्या/Agreemen		तिथि/ Date of	तिथि/ Date of	प्रगति %/	का नाम	
				या कम/%	t No.		commen-cement	Completion	Phy. Progre-ss	पते सहित	
				above /below					in %	Name E-in-C	
				Sch. Of rates						with address	
				applicable							
1	2	3	4	5	6	7	8	9	10	11	12
1		Rs. 8 Lacs	Rs. 6.60 Lacs	(-) 17.5%	Delivery	M/s S.A.	14.05.2024	14.05.2024	100%	I	
	Mumbai				Order no.	Enterprises				Shekhar	
					MSTC/WRO/	Mumbai				Kumar	
		,			24-25/447 dated					Meena, DGM (TO)	
					07.05.2024					Dam (10)	
2	622 Nos. Empty M.S.	Rs. 4.24 Lacs	Rs. 3.35 Lacs	(-) 20.94%	Delivery	M/s Ashok	24.06.2024	26.06.2024	100%	Shri	
	Drums by IGM Mumbai				order no.	Trading Co.	,			Davinder	
					MSTC/WRO/	Mumbai				Kumar,	
					23-24/816					JGM (TO)	
					dated 13.06.2025						
					15.00.2025						
3	Empty M.S. Drum of	Rs. 625/No.	Rs. 578/No.	(-) 7.52%	Scrape sale	M/s Parara	03.05.2024	02.06.2024	100%		
	200/210 KG 500 No. by	(Rs.	(Rs. 2,89,000/-)	Below	order no.	Udyog, Hapur UP					
	IGM Noida	3,12,500/-)			704000164						
					dated						
					02.05.2024						





Polythene Scrap 3000 Kg by IGM Noida	Rs. 32/per Kg (Rs. 96000)	Scrap sale Order No. 704000169 dated 21.06.2024	M/s Ridhdhima Rubber, Delhi	22.06.2024	21.07.2024	100%	

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

प मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यो की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी II: इलैक्टिकल/यात्रिक कार्य/सेवा अनबंध/इन्सट्मेंटेंशन/टेलीकम्युनीकेशन/श्रम शक्ति आपूर्ति इत्यादि (रु 1 करोड़ तथा उससे ज्यादा)/CATEGORY-II: ELECTRICAL/MAINTENANCE THE CONTRACTS IN THE EXPRESSION OF STREET ATTOM THE ECOMMUNICATION MANPOWER SUPPLY etc. (Rs. 1.00cr and above)

wo	RKS/MAINTENANNCE	SERVICE (CONTRACTS in	cluding El	LECTRONICS/IN		TELECOMMO	VICATION/MA	MI OWER BUI	f DI etc. (143 I	Coor unu usovej
क्र.सं./	कार्यों एवं स्थान के	अनुमानित	निविदा लागत/	अनुसुची	समझौता	एजेंसी/ Agency	कार्य प्रारंभ की	कार्य समाप्ति की	वास्तविक	ई.एस.सी. का	टिप्पणी/ Remarks
S. No.	नाम/Name of works &	लागत/ Est.	Tend. Cost	का मोल %	संख्या/Agreement		तिथि/ Date of	तिथि/ Date of	प्रगति %/ Phy.	नाम पते सहित	
	location	Cost		ज्यादा या	No.		commen-cement	Completion	Progre-ss in %	Name E-in-C with	
	5-4-20-20-20-20-1			कम/ %						address	
				above							
				/below							
				Sch. Of							
				rates							
	1			applicable							
1	2	3	4	5	6	7	8	9	10	11	12
1	Transit Insurance of	Rs. 118.93	Rs. 109.77	(+)	4590009821	M/s National	06.05.2023	05.05.2024	75.00%	CGM, BNP	100% payment
	Bank Note by BNP,	Lacs	lacs	7.89%		Insurance Co.					released
	Dewas					Ltd., New Delhi					
2	Outsourcing of 145	Rs. 389	Rs. 404 lacs	(+)3.70%	4590009957	M/s. Servitor	03.09.2023	02.09.2024	84.00%	Manager	NIL
	Persons for BNP	lacs				Intelligence Service				(HR), Bank	
	Factory Dewas					***				Note Press,	
										Dewas	
3	Sify MPLS				4590008179	125332 Sify				Mr. Ram	Service
	Connectivity	Rs. 147.5	D 147.51		dated	Technologies	27.06.2020	26.06.2025	75%	Sahai	
	Secoundry by IT,	lacs	Rs. 147.5 lacs	-	12.12.2019	Limited	27.00.2020	20.00.2023	1370	Goojar, GM	
	СНО									(IT)	
4					4520001560	Progility					
	Supply, Installation				100 - Santanana (100 santanananananananananananananananananan	Technologies					
	and Commissioning					Private Limited					
	of Video									Mr. Ram	
	Conferencing	Rs. 96.06					10.00.0000	E	060/	Sahai	
	Solution with five	Lacs	Rs. 96.06 Lacs	-			18.03.2020	5 year	86%	Goojar, GM	
	years	Lacs								(IT)	
	Comprehensive AMC									(-)	
	for SPMCIL by IT,										
	СНО										
ı	A ·	1	I .								





	5	Design &	Rs. 119.98	De 110.00	1	4500000157	100165 7	01.07.0000	00.06.0000	Di z) (D	
	3	Design & Development of New		Rs. 119.98	-	4590009157	128165 Tevatron	01.07.2023	03.06.2028	Phase-I	Mr. Ram	
		website and a	Lacs	Lacs			Technologies			Design &	Sahai	
		A111/A T-01. T-0. A111/A111/A111/A111/A111/A111/A111/A11		1			Private			Developmen	Goojar, GM	
		separate e-commerce								t 100%	(IT)	
		with onsite		1						Phase II		
		comprehensive								CAMC		
		support for five years		1						started on		
		by IT, CHO								01.07.2023		
										for five		
										years.		
-										20%		
		Hiring of System	Rs. 13791	Rs. 13791 Lacs		SPMCIL-	Corporate Infotech	03.08.2023		Migration is	Mr. Ram	
		Integrator by IT,	Lacs			11033/1/2020-	Private Ltd.			in process	Sahai	
		СНО				IT/1376				after go live	Goojar, GM	
										five year	(IT)	
										support will		
										start.		
-	7					1500001500	110056 0157 11					
	′	SAP S/4 HANA	Rs. 1557			4580001723	112376 SAP India		0		Mr. Ram	Procurement of
		Software Licenses &		Rs. 1557 Lacs			Pvt. Ltd.	29.09.2023	28.09.2024		Sahai	SAP S/4 HANA
		Support by IT, CHO	Lacs	0	1			THE RESERVE THE PROPERTY OF TH			Goojar, GM	licences from M/s
-	8	Hiring of Vehicles for	D- 170.05	A	NIII	0110 (110 106 10		0.1.0.1.0.0.0.0	21 22 22 2		(IT)	SAP
		official use by HR ,	Rs. 179.05	As per tender	MIL	CHO/HR/36/0		01.04.2022	31.03.2025	75.00%		NIL
		Corporate Office	Lacs	GeMs PO		7	Rental				Singh Tomar,	
		Corporate Office		511687782888							DGM(HR)	
				0615 dated								
				30.03.2022								
				(Rs.								
				1,79,05,236/-)								
L												

•






9	Contract hiring of Manpower services from NICSI by HR, Corporate Office	Approx	x. 140 Lacs	NIL	Work Order No. M2307295	M/s NICSI	01.01.2024	30.06.2024	100.00%	Anubha (Supervisor- RM)	
10	Hiring of Security Services for the period of one year by ISP, Nashik	Rs. 101.03 Lacs	Rs. 100.48 Lacs	-0.54%	GEMC- 5116877909771 68 dated 02.06.2023 PO No. 4590009864 dated 16.06.2023	M/s RIS Management Pvt. Ltd., Kolkata	14.06.2023	13.06.2024	75.00%	CGM	
11	Replacement of existing sub-station at IGM , Noida	Rs. 333.28 lacs			NM/CPWD/ 2018-19/21/ 1060 dated 13.08.19	EE(E), Faridabad Central electric division, CPWD, Faridabad	01.10.2019	31.03.2023	94.00%	Sh. Amit Singh, Manager (TO)	Work awarded by EE (Electrical), Hindon Central Electrical Division, CPWD Ghaziabad.
12	and Supervisors for	Rs. 120.72 Lacs	Rs. 119.92 Lacs	0.65% lower	4590009735 dated 01.03.2023	M/s Som Singh Suraksha Agency (OPC) Pvt. Ltd., Katni	16.02.2023	Extended under option clause 15.05.2024	100.00%	Sh, Ashesh Avinashi, JGM (HR)	
13	Engaging an agency for Operation and maintenance of WTP/ETP Plant at SPM Narmadapuram	Rs. 156.88 lacs	Rs. 158.17 lacs	0.81% lower	NAC No. 2962453/WTP /299, dated 12.05.2023 (PO No. 4590009863 dated 15.06.2023)	M/s First Project, Indore	23.05.2023	22.05.2024	100.00%	Sh Ghanshyam Jareda, DGM (Q&A), SPMN	

,






14	Engaging an agency for 42 unskilled labour for house keeping by SPM, Narmadapuram	Rs. 111 lacs	Rs. 109 lacs	1.37% lower	4590009960 Dated 20.09.2023	M/s Vinay Technical Service Raisen	27.08.2023	26.08.2024	75.00%	JGM (HR), SPMN
15	SITC of 11 KV packaged substation by SPM , Narmadapuram .	Rs. 117 lacs	Rs. 117 lacs	NIL	4580001689	CPWD ELECTRICAL DIVISION, BCED, BHOPAL	18.07.2023	04.10.2024	25.00%	Sh. Amlesh Kumar, DGM (TO)
16	94 Unskilled Labours for one year for Mill Area & Dispensary at SPM , Narmadapuram	Rs.2.48 Lacs	Rs.2.45 Lacs	1.37% lower	PO No. 4590010004 dated 01.11.2023	M/s.Aadhar Security Solutions Pvt. Ltd., Gwalior	09.10.2023	08.10.2024	65.00%	Sh, Ashesh Avinashi, JGM (HR)
17	Security Guards and Supervisors for residential colony for 12 months by SPM, Narmadapuram	Rs. 119 Lacs	Rs. 118 Lacs	1.37% lower	NAC No. GEM/412682/5 1168774785433 9/Sec. guard, dated 13.05.2024		23.05.2024	22.05.2025	8.00%	Sh, Ashesh Avinashi, JGM (HR)
18	Engaging an agency for Operation and maintenance of WTP/ETP Plant at SPM Narmadapuram	Rs. 178 Lacs	Rs. 178 Lacs	0.00%	NAC No. GEM/2024/B/ 4061133/264 dated 21.05.2024	M/s First Project, Indore	25.05.2024	24.05.2025	8.00%	Sh. Ghanshyam Jareda, DGM (Q&A)



19	3	Rs. 947.85 Lakhs	Rs. 938.85 Lakhs	(-) 0.95%	GEMC- 511687792882 229, dated 31.05.2022		01.06.2022	31.05.2024	100.00%	JGM (HR)	Completed
20	Transportation of Security Consignments in full truck load to various stations throughout India in 5 MT/3MT closed trucks by SPP, Hyderabad	682.12 Lacs	682.12 Lacs	0.00%	4580001665 dated 17.05.2023	M/s Department of Posts, Hyderabad	01.08.2023	31.07.2024	91.67%	JGM (HR)	Service in Progress
21	Hiring of manpower outsourching Services basis qty-50 person for a period of 1 year by SPP, Hyderabad	Rs. 199 lacs	Rs. 198 lacs	(-)0.56%	GEMC- 5116877605795 11 Dated 06.09.2023	M/s. K.S. Enterprises, Hyderabad	15.09.2023	15.09.2024	75.00%	JGM (HR)	Service in progress
22	Hiring of Manpower Outsourcing Services for Admin- 70 persons for a period of One year at SPP Hyderabad	Rs. 265.02 Lacs	Rs. 265.02 Lacs	0.00%	GEMC- 5116877942652 58 dated 27.06.2024	M/s Murali Manpower Agency, Hyderabad	10.07.2024	09.07.2025	0.00%	JGM (HR)	Service not yet started
23	Hiring of 64 outsourcing Manpower service for IGMH w.e.f. 01.07.2023- 30.06.2024 by IGM Hyderabad	223 Lacs	230 Lacs	3.50%	4590009914 dated 06.09.2023	M/s Lakshmi Narsimha Security Agency	01.07.2023	30.06.2024	100.00%	JGM(HR)	



24	Procurement of Catheterization Laboratory for MNJ Institute by IGM, Hyderabad	Rs.250 Lacs	Rs. 10.58 Lacs	(-)6.40%	GEMC- No.:511687741 662804 dated 08.12.2023	M/s.Innovation Imaging Technologies Pvt. Ltd.	08.12.2023	06.04.2024	100.00%	JGM(HR)	
25	Hiring of skilled & unskilled manpower service for day to day maintenance work by IGM Noida	Rs. 36.81 Lacs	Rs. 36.81 Lacs	0.00%	GEMC- 5116877938823 54 dated 06.12.2023		07.12.2023	07.12.2024	56.83%	M(T)	
26	Hiring of skilled & unskilled manpower service by IGM Noida	Rs. 103.80 Lacs	Rs. 96.36 Lacs	7.17%	GEMC- 5116877799181 26 dated 14.02.2024	M/s Ashish Enterprises	13.03.2024	12.03.2025	30.00%	Sh. Prakash Kumar, JGM (HR)	
27	Design, engineering, supply, installation, testing and commissioning of Additional CCTV IP Surveillance system at CNP Nashik	Rs. 994.29 lakhs	Rs. 1062 Lacs	6.81%	PO No. 4520002015 dated 14.09.2022	M/s Hi-Tech Accurate Communication Pvt. Ltd. Ghaziabad	14.09.2022	21.03.2023 extended upto 16.09.2023 and further extended upto 31.07.2024 with LD	90.00%	JGM (IT)	FAT in process.
28	Design, Supply, Installation, Testing and Commissioning of Flame Proof Electrical illumination system along with Electrical Flame Proof switch gears and other electric flame proof fitting in CNP Nashik	Rs.101.34 lacs	Rs.100.62 lacs	0.71%	PO No. 4520002231 dated 25.11.2023	M/s.Spectra Engineering System, Nashik	25.11.2023	05.03.2024	80.00%	JGM(TO) W/shop	Material received. Installation in progress.





-											
	Hiring of	Rs. 119	Rs. 93.53	(-)21.52	4590009923	M/s Raider	01.08.2023	01.08.2024	91.67%	Smt.	
	Manpower services	Lacs	lacs	%	Dated	Security Services				Inderdeep	
ľ	by IGM, Mumbai				11.08.2023					Kaur, DGM	
		_								(HR)	
30	Hiring of Security	Rs. 209	Rs. 209 lacs	0.00%	4590009940	M/s. Limelight	06.09.2023	05.09.2024	Manpower	Shri Nayan	
- 1	Manpower Services	lacs			Dated	Service Agency				Sarkar,	
1	(03 nos. ex-				05.09.2023	8 3				JGM /CPSO	
	serviceman										
	security										
	supervisors, 12										
	nos. ex-service										
	man armed										
8	security guards &										
	33 nos. ex-										
10	serviceman										
ī	unarmed security										
1	guards) at old										
	silver Mint, strand		:4						7	41	
1	road kolkata for 12										
1	months by IGM ,			5.							=
]	Kolkata.										
T J	Hiring of Manpower	Rs. 221	Rs. 221 lacs	0.00%	4540013258	M/s Inter State	01.04.2024	31.03.2025	Manpower	Shri Nayan	
		lacs		0,0		Security Agency	31.32021		deployed	Sarkar,	
	for 12 months at	A 12			28.03.2024	J			by the firm	JGM /CPSO	
J	IGM Kolkata								by the min	COM / CI SO	Í
											

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

उप मुख्य सतकेता अधिकारी भा.प्र.मु.मु.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

		(श्रणा II: चि	केत्सा उपकरण	(रु 50 लाख	तथा उससे ज्यादा/C	CATEGORY-I	I: MEDICAL EQU	JIPMENT (Rs 50 1	lakhs and ab	ove)	
क्र.स./	कार्यो एवं स्थान	अनुमानित	निविदा	अनसची का	समझौता	एजेंसी/	कार्य प्रारंभ की	कार्य समाप्ति की	वास्तविक		टिप्पणी/Remarks
S. No.	के नाम/Name	लागत/Est.	लागत/	मोल %	संख्या/Agreeme	Agency	तिथि/ Date of	तिथि/ Date of	प्रगति %/	नाम पते सहित	io 1-11/ Remarks
	of works &	Cost	Tend. Cost	ज्यादा या	nt No.		commen-	Completion	Phy.	Name E-in-C	
	location			कम/%			cement	Part and an	Progre-ss	with address	
				above					in %	with dudiess	
				/below					/0		
			1 1	Sch. Of							
			1 1	rates							
				applicable							
1	2	3	4	5	6	7	Q	0	10	11	10

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यो/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

भा.प्र.मु.मु.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी II: परामर्श अनुबंध (रु 1 करोड तथा उससे ज्यादा/CATEGORY-II: CONSULTANCY CONTRACTS (Rs 1.00cr and above)

No.	कार्यो एवं स्थान के नाम/Name of works & location	लागत/Est. Cost	निवेदा लागत/ Tend. Cost	अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completion	Phy. Progress in %	नाम पते सहित Name E-in-C with address	
1	2	3	4	5	6	7	8	9	10	11	12
1	Consultancy Services for two new Paper Machine at SPM Narmadapuram	Rs. 670.64 lacs	Rs 1086.75 Lacs		4590005136 dated 13.08.16	M/s DCPL, Kolkata	08.08.2016	31.12.2024 (Extended DP)	5%	CGM, SPMN	
2	Hiring of project management consultancy for supply of track & trace system for currency presses and security paper mill by BNP, Dewas	Rs. 210.74 Lacs	Rs. 210.74 Lacs	NA	4520001837	M/s Price water house Coopers Pvt Ltd	18.09.2021	30.06.2022	25.00%	CGM, BNP	25.3% paymentr eleased.Tr ack and trace project handed over to SPM Narmada puram

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

भा.प्र.म्.म्.नि.नि.लि.



16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी III: बागवानी कार्य (रु 10 लाख तथा उससे ज्यादा/CATEGORY-III: HORTICULTURE WORKS (Rs 10 Lakhs and above)

	[अर्था III: बांगवांना कार्य हि 10 लाख तथा उससे उथादी/CATEGORY-III: HORTICULTURE WORKS [Rs 10 Lakhs and above]											
1 .	कार्यो एवं स्थान के नाम/Name of	3	निविदा लागत/	अनुसुची	समझौता	एजेंसी/ Agency	कार्य प्रारंभ की	कार्य समाप्ति	वास्तविक	ई.एस.सी. का नाम पते	टिप्पणी/Remarks	
./	works & location	लागत/Est.	Tend. Cost	का मोल %	संख्या/Agreement		तिथि/ Date of	की तिथि/ Date	प्रगति %/	सहित Name E-in-C		
S.		Cost		ज्यादा या	No.		commen-	of	Phy. Progre-	with address		
No.				कम/ %			cement	Completion	ss in %			
				above				-				
				/below								
				Sch. Of								
				rates								
				applicabl								
				e								
1	2	3	4	5	6							
1						7	8	9	10	11	12	
1	Horticulture maintenance	Rs. 57.8 Lacs	Rs. 47.6 Lacs	,	PO awaited	M/s Baiju Joseph	03.02.2024	on	30% bill	S Palani Kumar		
	work in Mill and colony)17.76%				30.04.2024	awaited	Narmadapuram		
	area by SPM ,							PO	from firm	07574286543		
	Narmadapuram			-				terminated		2	2	
2	AMC of Horticulture	Rs. 99 lacs	Rs. 99 lacs	N/A	4580001718	CPWD	22.09.2023	31.01.2024	100.00%	JGM(TO)- Civil	66.66 %	
	activities for 10 months					(Horticulture)				, , , , , , , , , , , , , , , , , , , ,	payment done.	
	(01.04.2023-31.01.2024)					,					For remaining	
	in the year 2023-24 at											
	BNP Dewas										invoice is not	
											received yet.	
3	AMC of Horticulture	D- 70.71	D 00.04	N. / A	4500004000							
		Rs. 70.71	Rs. 99.04	N/A	4580001808	CPWD	12.03.2024	12.09.2024	50.00%	JGM(TO)- Civil		
	activities for 6 months at	Lacs	Lacs			(Horticulture)						
	BNP Dewas											
											Ä	
_	त्र के भनमार रिपोर्ट किए जाने ताने		(1)									

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

उप मुख्य सतकेता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001. दिसम्बर, 2023 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2024

(श्रेणी III: दवाइयों की आपूर्ति (मर्वाधिक मुल्य के चार अनुबंधा/CATEGORY-III : SUPPLY OF MEDICINES (4 LARGEST VALUE CONTRACTS)

क्र.सं. / S. No.	नाम/Name of works & location	अनुमानित लागत/Es t. Cost	लागत/ Tend. Cost	अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E- in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9		11	12
1	Medicines by BNP Dewas	Rs. 0.43 Lacs	Rs. 0.43 Lacs	NA .	PO No. 4500018873	Govt. Medical Store Depot, Mumbai	17.03.2021	30.04.2021	90.88%	JGM (HR)	90% payment released. The firm is not responding for supply of remaining items and not providing bank details for due payment) PO will be short closed.
2	Medicines by	Rs.	Rs.	NA	4500022867	M/s Balaji	14.05.2024	15.06.2024	100.00%	JGM (HR)	100%
	BNP Dewas	0.44 Lacs	0.44 Lacs			Pharmaceuticals Indore	14.00.2024	13.00.2024	100.00 /0	Contraction Accessors	Payment Done.
3	Supply of medicines at IGM Kolkata	Rs. 6.80 Lacs	Rs. 6.80 Lacs	0.00%	4540013425 dated 16.05.2024	M/s Hazra Medical Store	16.05.2024	21.06.2024	100.00%	Sh. Nayan Sarkar, JGM/CP SO Tech. Oper. M. Mgt.	

परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.

भा.प्र.मु.मु.नि.नि.लि.

