

SECURITY PAPER MILL, NARMADAPURAM


137

Minutes of Meeting of Pre bid meeting against tender no. 6000017115/BOILER/21-22/2256 Dt. 04.04.2022 issued for "Upgradation of Softener Plant at Boiler House".


SPM had done the Pre bid meeting for Upgradation of Softener Plant at Boiler House at conference hall, Admin block, SPM, Narmadapuram on dated 26.04.2022 at 11:00 AM. In this pre bid meeting the representative of M/s Protherm Engineers, Bhopal is join the meeting and review on following technical specification with the TEC members.


As per Annexure 'A' of technical specification and tender, following point discusses

S No	Discussion Point	Vendors Query	SPM Reply
1	Point no. (B) Materials, 1(d) Salt tank (Agitator) of SS material	Agitator material should be of MSRL	No change required. The material should be of SS(stainless steel)
2	Point No. 2, Scope of Supply, A.(Mechanical) Sr. No. 7 & 8 is review	All required tank is of MSEP while connecting piping is of MSRL which may be reviewed and should be of MSEP	Will be reviewed
3	Point no. 1. Technical Specification, Point no. 4, Chemical Dosing System	The Capacity of pump is 80 to 100 Ltr Per day instead of per minute	Will be reviewed
4	Point No. 3 Services: Scope of Work, Sr. No. 9 & 10 operation and maintenance of system duty time review.	Duty time of operation may be provide whether in shift of general duty	Will be reviewed
5	Section XI (Price Schedule) format	The separate option may be provide in price bid to quote one year operation separately other than installation and commissioning charges	Will be reviewed


(Sh. Abhishek Singh)
M/s Protherm Engineers, Bhopal


(Sanjay Kumar Gavaskar)
CPSO


(M.R. Korram)
DGM (Mech.)


(Vivek Taneja)
DGM (F&A)